CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

For the 1st Quarter, CY 2021

Allacapan, Cagayan

1 of 3

		Total Cost	Date Started	Target Project Status			10/3	
Program or Project	Location			Completion	% of	Total Cost Incurred to Date No. of Extensions, if any		Remarks
				Date	Completion			
Philhealth Capitation Fund/Prevents Fund/Maternal and Child Package/Per Family Payment Rate (PHILHEALTH)		6,804,365.00			75.19%	5,116,173.56		(amount received: 6,804,365.00) - partially implemented
Health Care (DOH)		27,800.00				-		(amount received: 27,800.00) - not yet implemented
Professional Fees (DOH)		29,200.00				-		(amount received: 29,200.00) - not yet implemented
Consolation Prize on Solid Waste Management (Provincial Government)		5,000.00						(amount received: 5,000.00) - not yet implemented
Scholarship Grant (Allacapan International Reunion 2)		714,100.00			67.12%	479,320.00		(amount received: 714,100.00) - partially implemented
Construction/Rehabilitation of TB DOTS @ RHU (DOH)	Poblacion, Allacapan, Cag.	597,000.00						(amount received: 597,000.00) - not yet implemented
Construction/Continuation/Impr ovement of Barangay Health Stations (DOH)		631,500.00				614,258.50		(amount received: 639,539.75)
	San Juan Barangay Health Station	103,500.00			100.00%	103,377.00		completed
	Matucay Barangay Health Station	140,000.00			100.00%	139,253.00		completed
	Bessang Barangay Health Station	173,000.00			100.00%	157,458.00		completed
	Capanickian Sur Barangay Health Station	215,000.00			100.00%	214,170.50		completed
Construction of Small Water Impounding Project (SWIP) /DA- R02	Capalutan, Allacapan, Cagayan	24,297,239.21	30/05/2019	27/11/2020	100.00%	24,297,239.21	4	(amount received: 24,341,875.17 - completed

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

1st QUARTER, CY 2021

Allacapan, Cagayan	, ,						1	2 of 3
	Location	Total Cost	Date Started	Target	Project Status		No. of	
Program or Project				Completion Date	% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks
Construction of Cataratan to Capanickian Norte Road (AM Fund 2019)	Cataratan, Allacapan, Cag.	5,124,021.23	05/12/2019	29/06/2020	100.00%	5,124,021.23	1	(amount received: 5,293,000 - completed
Calamity Fund (Various Donors)		1,056,414.00			93.52%	988,000.00		(amount received: 1,056,414.00
Financial Assistance (Office of the President)		2,975,571.44				1,486,125.26		(amount received: 3,000,000.00
Upgrading of Damaged Infrastructure at Utan		1,486,124.36	09/09/2020	06/01/2021	100.00%	1,486,125.26	1	completed
Upgrading of Access Road to Evacuation Facility at Nagattatan		984,519.80	27/10/2020	25/12/2020		-	1	not yet started
Upgrading of Evacuation Facility at Nagattatan		504,927.28	09/09/2020	17/11/2020		-	2	not yet started
Construction of Public Park (Bureau of the Treasury/LGSF- Other Financial Assistance FY 2019	Matucay, Allacapan, Cag.	20,000,000.00	20/04/2020	12/12/2020	86.43%	16,965,147.41	4	(amount received: 20,000,000.00 - on-going
Social Pension of Senior Citizens (DSWD-F02)		5,835,000.00			99.59%	5,811,000.00		(amount received: 5,835,000.00 - implemented
Conversion of Day Care Centers into Child Development Centers/Early Childhood Care and Development Council		1,000,000.00				923,852.00		(amount received: 1,000,000.00
Dalayap Child Development Center	Dalayap, Allacapan, Cag.	133,600.00			100.00%	133,402.00		completed/by Adminstration
Maluyo Child Development Center	Maluyo, Allacapan, Cag.	87,700.00			100.00%	87,679.00		completed/by Administration
Capanickian Sur Child Development Center	Capanickian Sur, Allacapan, Cag.	134,600.00			100.00%	134,556.00		completed/by Administration
San Juan Child Development Center	San Juan, Allacapan, Cag.	139,600.00			100.00%	134,529.00		completed/by Administration
Nagattatan Child Development Center	Nagattatan, Allacapan, Cag.	113,000.00			100.00%	113,000.00		completed/by Administration

FDP Form 6 -Trust Fund Utilization

1st QUARTER, CY 2021

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Pro % of Completion	Total Cost Incurred to Date	No. of Extensions, if any	Remarks
Tubel Child Development Center	Tubel, Allacapan, Cag.	90,700.00			73.36%	66,542.00		on-going/by Adminstration
Cataratan Development Center	Cataratan, Allacapan, Cag.	142,500.00			100.00%	142,391.00		completed/by Adminstration
Silagan Development Center	Silagan, Allacapan, Cag.	91,700.00			100.00%	86,756.00		completed/by Adminstration
Capagaran Child Development Center	Capagaran, Allacapan, Cag.	66,600.00			18.30%	24,997.00		on-going/by Adminstration
Improvement of Level III Water System /LGSF 2020-Sagana at Ligtas na Tubig(SALINTUBIG)	Daan-Ili, Allacapan, Cagayan	3,604,535.00	20/11/2020	18/01/2021	25.53%	918,774.76	2	(amount received: 3,604,535.00 - on-going
Construction of Level II Water System /LGSF 2020-Sagana at Ligtas na Tubig(SALINTUBIG)	Bessang, Allacapan, Cagayan	7,689,542.00	20/11/2020	17/11/2021	4.15%	-	2	(amount received: 7,689,542.00 - on-going with work suspension
Upgrading of Cataratan to Capanickian Road	Cataratan, Allacapan, Cag.	11,616,038.26	12/11/2020	09/06/2021	68.12%	7,912,741.36		(amount received: 11,623,000.00 - on-going
AHDP & SRA/Department of Health-CHDCV		2,306,545.40			100.00%	2,306,540.75		(amount received: 2,306,545.40 - implemented
Disaster Rehabilitation and Reconstruction Assistance Program/LGSF 2021		824,949.00						(amount received: 824,949.00 - not yet implemented
National Disaster Risk Reduction and Management Fund (Calamity Fund)/Financial Assistance to affected by Typhoon Ulysses		1,013,846.00						(amount received: 1,013,846 - not yet implemented

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD

ROSEMALYNE I. TUNAC

Municipal Budget Officer

SGD

EMERITA C. DELA ROSA

Municipal Accountant

SGD
HON. HARRY D. FLORIDA
Local Chief Executive