

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
2ND QUARTER, CY 2021**

Province/ Municipality: **ALLACAPAN, CAGAYAN**

Program or Project (2)	Location (3)	Total Cost	Date Started (4)	Target Completion Date (5)	Project Status		No. of Extensions, if any (8)	Remarks (9)
					% of Completion (6)	Total Cost Incurred to Date (7)		
ENVIRONMENT SECTOR								
Improvement of Municipal MRF	Daan-Ili, Allacapan, Cag.	1,500,000.00	1-Jan-21	31-Dec-21		620,400.76		
SOCIAL SECTOR								
Continuation of MDRRMC cum Legislative Building	POBLACION	5,000,000.00	1-Jan-21	31-Dec-21		-		
ECONOMIC SECTOR								
Concreting of Mapurao to Capanickian Sur FMR		13,837,554.80	1-Jan-21	31-Dec-21		6,634,791.79		
INFRASTRUCTURE SECTOR								
Construction of Municipal Sports Complex	Matucay, Allacapan, Cagayan	10,000,000.00	1-Jan-21	31-Dec-21		-		
<i>Improvement of the Municipal MPB</i>	POBLACION	3,000,000.00	1-Jan-21	31-Dec-21		2,252,788.75		
GRAND TOTAL						9,507,981.30		

We Hereby Certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD
ROSEMALYNE I. TUNAC
Municipal Budget Officer

SGD
HARRY D. FLORIDA
Municipal Mayor

